

Id	ID	Fase	Aktivitet	Varighed	Startdato	Slutdato	Gantt chart grid with weekly labels (s, t, m, f, o) from 10. apr 17 to 25. sep 17																											
1	0		Nordvestskolen	200,53 dage?	on 01-02-17	fr 20-10-17	[Green bar spanning from 01-02-17 to 20-10-17]																											
2	0		30024 - PCB sanering samt nye vinduer og døre	94 dage	ma 03-04-17	to 03-08-17	[Green bar spanning from 03-04-17 to 03-08-17]																											
3	0		Udbudsproces med forhandling	26,6 dage	ma 03-04-17	fr 05-05-17	[Green bar spanning from 03-04-17 to 05-05-17]																											
4	0		Udsende udbud	1 dag	ma 03-04-17	ma 03-04-17	[Green diamond at 03-04]																											
5	0		Spørgemøde/besigtigelse	1 dag	on 19-04-17	on 19-04-17	[Green diamond at 19-04]																											
6	0		Afgivelse af tilbud	1 dag	fr 05-05-17	fr 05-05-17	[Green diamond at 05-05]																											
7	0		Kontrahering	5 dage	ma 08-05-17	fr 12-05-17	[Cyan bar spanning from 08-05-17 to 12-05-17]																											
8	0		Mobilisering incl. leverandørproduktion (projekt)	31 dage	ma 15-05-17	fr 23-06-17	[Cyan bar spanning from 15-05-17 to 23-06-17]																											
9	0		Leverandørproduktion (leveringstid vinduer)	62 dage	ma 15-05-17	to 03-08-17	[Cyan bar spanning from 15-05-17 to 03-08-17]																											
10	1		Nedrivning	42,33 dage	ma 26-06-17	fr 18-08-17	[Green bar spanning from 26-06-17 to 18-08-17]																											
11	1		Nedrivning	5 dage	ma 26-06-17	fr 30-06-17	[Cyan bar spanning from 26-06-17 to 30-06-17]																											
12	3		Interimslukninger	42 dage	ma 26-06-17	fr 18-08-17	[Cyan bar spanning from 26-06-17 to 18-08-17]																											
13	2		Sanering incl. imprægnering	32 dage	ma 03-07-17	fr 11-08-17	[Cyan bar spanning from 03-07-17 to 11-08-17]																											
14	2		Affald, oprydning m.v.	5 dage	ma 14-08-17	fr 18-08-17	[Cyan bar spanning from 14-08-17 to 18-08-17]																											
15	1		Byggeplads	96 dage	ma 19-06-17	fr 20-10-17	[Green bar spanning from 19-06-17 to 20-10-17]																											
21	3		Tømrer	47,67 dage	ma 14-08-17	fr 13-10-17	[Green bar spanning from 14-08-17 to 13-10-17]																											
22	3		Tømrer	31 dage	ma 14-08-17	fr 22-09-17	[Cyan bar spanning from 14-08-17 to 22-09-17]																											
23	0		Lofter	15 dage	ma 14-08-17	fr 01-09-17	[Cyan bar spanning from 14-08-17 to 01-09-17]																											
24	0		Gulve	10 dage	ma 04-09-17	fr 15-09-17	[Cyan bar spanning from 04-09-17 to 15-09-17]																											
25	3		Fuger	10 dage	ma 25-09-17	fr 06-10-17	[Cyan bar spanning from 25-09-17 to 06-10-17]																											
26	3		Låse	5 dage	ma 09-10-17	fr 13-10-17	[Cyan bar spanning from 09-10-17 to 13-10-17]																											
27	0		VVS	0 dage?	on 01-02-17	on 01-02-17	[Green bar at 01-02-17]																											
36	0		EL	0 dage?	on 01-02-17	on 01-02-17	[Green bar at 01-02-17]																											
45	4		Maler	21 dage	ma 18-09-17	fr 13-10-17	[Green bar spanning from 18-09-17 to 13-10-17]																											
46	4		Maler	21 dage	ma 18-09-17	fr 13-10-17	[Cyan bar spanning from 18-09-17 to 13-10-17]																											
47	0		Inventar	0 dage?	on 01-02-17	on 01-02-17	[Green bar at 01-02-17]																											
54	0		Andre	0 dage?	on 01-02-17	on 01-02-17	[Green bar at 01-02-17]																											
57	0		Bygherre	0 dage?	on 01-02-17	on 01-02-17	[Green bar at 01-02-17]																											
60	0		Aflevering samlet	1 dag	ma 16-10-17	ma 16-10-17	[Green diamond at 16-10]																											
61	0		Mangeludbedring	4 dage	ti 17-10-17	fr 20-10-17	[Cyan bar spanning from 17-10-17 to 20-10-17]																											

