

Id	ID.	Fase	Aktivitet	Varighed	Startdato	Slutdato	Stade	Gantt chart grid																																												
								25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45																								
1	0		Nordvestskolen	216,2 dage?	on 01-02-17	fr 10-11-17	25%	[Gantt bar from 25 to 45]																																												
2	0		30023 - PCB sanering samt nye vinduer og døre	112,4 dage	fr 07-04-17	fr 01-09-17	78%	[Gantt bar from 25 to 35]																																												
3	0		Udbudsproces med forhandling	22,33 dage	fr 07-04-17	fr 05-05-17	100%	[Gantt bar from 25 to 26]																																												
7	0		Kontrahering	10 dage	ma 08-05-17	fr 19-05-17	100%	[Gantt bar from 25 to 26]																																												
8	0		Mobilisering incl. leverandørproduktion (projekt)	31 dage	ma 22-05-17	fr 30-06-17	100%	[Gantt bar from 25 to 26]																																												
9	0		Leverandørproduktion (leveringstid vinduer)	74 dage	ma 29-05-17	fr 01-09-17	65%	[Gantt bar from 25 to 35]																																												
10	1		Nedrivning	47,67 dage	ma 26-06-17	fr 25-08-17	15%	[Gantt bar from 26 to 35]																																												
11	0		Blok 11 - 1. sal	5 dage	ma 26-06-17	fr 30-06-17	75%	[Gantt bar from 26 to 27]																																												
12	1		Blok 11 - stueetage	5 dage	ma 03-07-17	fr 07-07-17	75%	[Gantt bar from 27 to 28]																																												
13	3		Blok 10 - 1. sal	5 dage	ma 10-07-17	fr 14-07-17	15%	[Gantt bar from 28 to 29]																																												
14	2		Blok 10 - stueetage - alene afdækninger	5 dage	ma 10-07-17	fr 14-07-17	0%	[Gantt bar from 28 to 29]																																												
15	0		Blok 11 - sanering - begge etager incl. vinduer	15 dage	ma 17-07-17	fr 04-08-17	0%	[Gantt bar from 29 to 31]																																												
16	0		Blok 10 sanering - stueetage - begrænset + vinduer	5 dage	ma 31-07-17	fr 04-08-17	0%	[Gantt bar from 31 to 32]																																												
17	0		Blok 10 sanering 1. sal incl. vinduer	10 dage	ma 07-08-17	fr 18-08-17	0%	[Gantt bar from 32 to 33]																																												
18	2		Generelt oprydning m.v.	5 dage	ma 21-08-17	fr 25-08-17	0%	[Gantt bar from 34 to 35]																																												
19	1		Byggeplads	90,33 dage	ma 26-06-17	fr 20-10-17	0%	[Gantt bar from 26 to 42]																																												
20	1		Etablering	5 dage	ma 26-06-17	fr 30-06-17	0%	[Gantt bar from 26 to 27]																																												
21	1		Drift og vedligeholdelse	79 dage	ma 03-07-17	fr 13-10-17	0%	[Gantt bar from 27 to 41]																																												
22	1		Afvikling (overgang til sag 30018)	5 dage	ma 16-10-17	fr 20-10-17	0%	[Gantt bar from 41 to 42]																																												
23	3		Tømrer	50 dage	ma 28-08-17	ti 31-10-17	0%	[Gantt bar from 35 to 43]																																												
24	3		Blok 11 - indvendige arbejder ex. maler	20 dage	ma 28-08-17	to 21-09-17	0%	[Gantt bar from 35 to 39]																																												
25	3		Blok 10 - udvendige arbejder	10 dage	ma 25-09-17	fr 06-10-17	0%	[Gantt bar from 39 to 40]																																												
26	3		Blok 11 - udvendige arbejder	10 dage	ma 09-10-17	fr 20-10-17	0%	[Gantt bar from 40 to 42]																																												
27	0		Blok 10 - maler	5 dage	ma 09-10-17	fr 13-10-17	0%	[Gantt bar from 40 to 41]																																												
28	0		Blok 11 maler	5 dage	ma 23-10-17	fr 27-10-17	0%	[Gantt bar from 41 to 42]																																												
29	0		Blok 10, fuger, låse m.v.	5 dage	ma 09-10-17	fr 13-10-17	0%	[Gantt bar from 41 to 42]																																												
30	0		Blok 11, fuger, låse m.v.	5 dage	ma 23-10-17	fr 27-10-17	0%	[Gantt bar from 42 to 43]																																												
31	0		Færdiggørelse - overgang til sag 30019 sker tidligere	2 dage	ma 30-10-17	ti 31-10-17	0%	[Gantt bar from 43 to 44]																																												
32	0		VVS	15,67 dage	ma 26-06-17	fr 14-07-17	0%	[Gantt bar from 26 to 27]																																												
33	0		Blok 11 - demotager - begge etager	10 dage	ma 26-06-17	fr 07-07-17	0%	[Gantt bar from 26 to 27]																																												
34	0		Blok 10 - demotager - 1 sal	5 dage	ma 10-07-17	fr 14-07-17	0%	[Gantt bar from 28 to 29]																																												
35	0		Ventilation	15,67 dage	ma 26-06-17	fr 14-07-17	0%	[Gantt bar from 26 to 27]																																												
36	0		Blok 11 - demotager - begge etager	10 dage	ma 26-06-17	fr 07-07-17	0%	[Gantt bar from 26 to 27]																																												
37	0		Blok 10 - demotager - 1 sal	5 dage	ma 10-07-17	fr 14-07-17	0%	[Gantt bar from 28 to 29]																																												
38	0		Elektriker	15,67 dage	ma 26-06-17	fr 14-07-17	0%	[Gantt bar from 26 to 27]																																												
39	0		Blok 11 - demotager - begge etager	10 dage	ma 26-06-17	fr 07-07-17	0%	[Gantt bar from 26 to 27]																																												
40	0		Blok 10 - demotager - 1 sal	5 dage	ma 10-07-17	fr 14-07-17	0%	[Gantt bar from 28 to 29]																																												
41	4		Maler	15 dage	ma 09-10-17	fr 27-10-17	0%	[Gantt bar from 40 to 42]																																												
42	4		Maler - se tømrer som har maler med..	15 dage	ma 09-10-17	fr 27-10-17	0%	[Gantt bar from 40 to 42]																																												
43	0		Inventar	0 dage?	on 01-02-17	on 01-02-17	0%	[Gantt bar from 25 to 25]																																												
50	0		Andre	0 dage?	on 01-02-17	on 01-02-17	0%	[Gantt bar from 25 to 25]																																												
53	0		Bygherre	0 dage?	on 01-02-17	on 01-02-17	0%	[Gantt bar from 25 to 25]																																												
56	0		Aflevering samlet	5 dage	ma 30-10-17	fr 03-11-17	0%	[Gantt bar from 44 to 45]																																												
57	0		Mangeludbedring	5 dage	ma 06-11-17	fr 10-11-17	0%	[Gantt bar from 45 to 46]																																												